COMPLETION REPORT

Name of Work : IMPROVEMENTS OF ROAD AND FOOTPATH IN JALAHALLI WARD NO.16

3. Head of Account which is Chargeable : P-3286 14th Finance Commission Works Roads and Foot Path Maintenance
4. Entrustment Order No. & Dt. : EE/RRNO/NO.NO/000033/19-20 Dt.20/07/2019-16
5. Name of Contractor : SRI.T.CHANDRASEKAR REDDY
6a. Time stipulated for completion of work : 60 DAYS
b. Delay in Execution of work :
7. Measurement recorded in : M.B.No. 3956
Page No. 39550S to 39550Y
1. Check measurement of the Asst. : M.B.No.....
Page No.....
9. Name of the Office / Official In charge of the work : NAGARAJU
10. a) Asst. Eng/ Junior Eng. :
b) Asst. Exe. Engineer : UMESH

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 15,00,000.00	Rs 13,90,232.00	-	Rs 109768.00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
YESHWANTHAPURA SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ
RAJARAJESHWARI NAGARA DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE
ಬೆಂಗಳೂರು - 560 054.

Scanned by CamScanner